



FIRE MAINTENANCE CERTIFICATE

Page 1 of 2

ENGINEER'S NAME		WEST > MATTHEW TRAYNOR (T)		DATE OF CALL		28/09/2021	
CUSTOMER NAME			Westwood Church			CONTRACT REF : 4102	
ADDRESS :		Belmont Drive, Westwood, G75 8HD					
SYSTEM :		Fire Detection and Alarm System BS5839 Pt 1					
LAST INSPECTION DATE:		24/11/2020		NEXT INSPECTION DATE:		01/01/2022	
CALL REF : 666119							
DEVICE TYPE CHECKED	CALL POINT (CP)	YES	SMOKE DETECTOR (SD)	NA	HEAT DETECTOR (HD)	NA	SOUNDER (SO) YES
SYSTEM TYPE		Conventional			SIGNALLING		Digital Dialler
FALSE ALARM ANALYSIS	False Alarm Rate OK?	YES	No. of Devices		5	No. of False Alarms	0
DOES THE NUMBER OF FALSE ALARMS EXCEED 1 PER 25 DETECTORS?						NO	
DB LEVELS TESTED		YES			RESULTS =		PASS

ZONES / LOOPS TESTED :

Noted Structural Changes :

BATTERY RESULTS – VOLTS DC

PASS

Battery Test	Quiescent Ma =	.	FIRE PANEL MANUFACTURER	C-TEC
	Alarm mA =	.	DEVICE MANUFACTURER	APOLLO



Authorised and regulated by the Financial Conduct Authority



FIRE MAINTENANCE CERTIFICATE

Page 2 of 2

No	CHECK/TEST	TICK		
1	Has the structure of the building changed?	NO		
2	Has the use of the building or part of the building changed?	NO		
3	Routine Maintenance in accordance with BS5839-1:2017	YES		
4	Examine system logbook and ensure that any recorded faults have received appropriate attention	YES		
5	Check the installation and siting of all equipment against the specification fitted drawings/notes	YES		
6	Check the satisfactory operation of detection and log all devices tested above	YES		
7	Inspect all flexible connections	YES		
8	Check printers for correct operation and legible characters	N/A		
9	Check stand-by power for correct charging rates and battery capacities and test with the mains disconnected.	CHECKED - PASS		
10	Check age and condition of batteries including all external PSU's and replace if required.	ALL IN DATE		
11	Check control panel for correct operation, plus date/.time	N/A		
12	Check remote signalling – where applicable to ARC	CHECKED		
13	Check audible and visual warning devices	CHECKED		
14	Check alarm system is fully functional and note any areas for future attention	ALL OK		
15	Clean equipment as required – i.e. visual alarm devices	CLEANED		
16	Check that the keyholder information is up to date record any changes on this docket.	YES		
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%;">COMMENTS</td> <td>.</td> </tr> </table>			COMMENTS	.
COMMENTS	.			
CUSTOMER'S NAME :		Suzie		
CUSTOMER SIGNATURE :				
ENGINEER'S NAME :		WEST > MATTHEW TRAYNOR (T)		
ENGINEER'S SIGNATURE		MT		



Authorised and regulated by the Financial Conduct Authority